QC ABSTRACT

NAME OF WORK: Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Executed Quantity	Number of Tests Required	Number of Tests Conducted
		Materials				
1	Cement	Fineness by dry sieving	One Test		1	1
		Finess by Air permeablity method	One Test		1	1
		Density	One Test		1	1
		Standard Consistency	One Test		1	1
		Initial Setting time	One Test		1	1
		Final Setting time	One Test		1	1
		Soundness (Le Chatelier's Method)	One Test		1	1
		Compressive Strength	One Test		1	1
2	Coarse aggregate(40 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
3	Coarse aggregate(20 mm down size)	SIEVE ANALYSIS	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Specific Gravity	One Test		1	1
		Bulk Density(Loose)	One Test		1	1
		Bulk Density(Compacted)	One Test		1	1
		Water Absorption	One Test		1	1
		Aggregate crushing Value	One Test		1	1
		Aggregate Impact Value	One Test		1	1
4	Fine aggregate	SIEVE ANALYSIS	One Test		1	1
		Water Absorption	One Test		1	1
		Specific Gravity	One Test		1	1
		Material finer than 75 micron	One Test		1	1
5	Steel	Bend test	One Test		1	1
		Tensile Test	One Test		1	1
		Yield Test	One Test		1	1
		ReBend test	One Test		1	1
6	KERB	Core Compressive strength	One Test		1	1
		Corrected Cylinder Compressive strength	One Test		1	1
		Equivalent Cube Compressive strength	One Test		1	1
7	Precast (100mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1
8	Precast (250mm)	Core Compressive Strength	One Test		1	1
		Corrected Cylinder Compressive Strength	One Test		1	1
		Equivalent Cube Compressive Strength	One Test		1	1

9	PCC(M15)	Compressive Strength(7days and 28days)	7 set /150-200 cum	155.63	14	14
10	RCC(M20)	Compressive Strength(7days and 28days)	6 set /100-150 cum	133.32	12	12
11	RCC(M20)	Compressive Strength(7days and 28days)	2 set /6-15 cum	14.91	4	4
12	Cement Concrete Pavemet (M30)	Compressive Strength(7days and 28days)	6 set /51-100 cum	103.05	12	12

Assistant Executive Engineer
Vidyaranyapura Sub Division,
BBMP, Bangalore-97

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2020-06-25-56** **Date: 15-05-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura
Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010
Customer's Reference	:	BBMP/EE/BTP/WO/189/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	12-05-20
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 (Part 1,2 3,4,5, 6,11):1988 IS 4031 Part 1 DETERMINATION OF FINENESS BY DRY SIEVING, Clause 4.4 IS 4031 Part 2, Determination of Fineness by Blaine Air Permeability Method, Clause 5 IS 4031 Part 3, Determination of Soundness, Clause 5,Clause 6 IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 5, Determination of Initial & Final Setting Time, Clause 5 IS 4031 Part 11,DETERMINATION OF DENSITY , Clause 6
Date of test	:	13-05-20
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	Fineness by dry sieving (%)	1.76	–
2	Finess by Air permeablity method (m^2/kg,Min)	292.2	225m^2/kg, Min
3	Density (gm/cc)	3.12	–
4	Standard Consistency (%)	28.5%	Not specified
5	Initial Setting time	145 minutes	Not less than 30 minutes
6	Final Setting time	280 minutes	Not more than 600 minutes
7	Soundness (Le Chatelier's Method)	1.5mm	Not more than 10 mm

Note:

The results pertain to the samples received and tested.

All information furnished by Customer/Representative

Any correction in the report will make this report invalid

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF PHYSICAL PROPERTIES OF CEMENT - 53 Grade

Lab ID	:	**CP-2020-06-25-56** **Date: 10-06-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura
Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010
Customer's Reference	:	BBMP/EE/BTP/WO/189/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	12-05-20
Sample Type	:	Birla Super 53grade
Reference to BIS codes	:	IS 12269 : 2013, 53 Grade Ordinary Portland cement Specification , IS 4031 Part 4, Determination of Consistency of Standard Cement Paste, Clause 5 IS 4031 Part 6, Determination of Compressive Strength, Clause 6
Date of test	:	13-05-20
Environmental Conditions during test	:	Temperature: 26°C Humidity: 72%

Compressive Strength

Sl.No.	Physical properties	Results	Requirement as per IS 12269: 2013
1	3 Days	28.5N/mm^2	Not less than 27 N/mm^2
2	7 Days	39.0N/mm^2	Not less than 37 N/mm^2
3	28 Days	58.5N/mm^2	Not less than 53 N/mm^2

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP, Bangalore - 97

CIVIL Pro Sig. Date

FOR CIVIL Pro.
R RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-06-25-56** **Date: 15-05-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura
Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010
Customer's Reference	:	BBMP/EE/BTP/WO/189/2019-20
Source of Sample	:	Sample supplied by Agency
Sample condition	:	Satisfactory
Date of Receipt	:	12-05-20
Sample Type	:	40mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	12-05-20

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 40MM DOWN COARSE AGGREGATE:

Total weight taken : 15000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	80 mm	0	0	0.0	100	100
2	40 mm	247	247	1.6	98.4	90-100
3	20 mm	7874	8121	54.1	45.9	30-70
4	10 mm	3898	12019	80.1	19.9	10-35
5	4.75 mm	2587	14606	97.4	2.6	0-5
6	Pan	394	15000	100.0	0	---

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-06-25-56** **Date: 15-05-20**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	12.3	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.8	
3	Specific Gravity	2.64	_
4	Bulk Density(Loose) (Kg/l)	1.37	_
5	Bulk Density(Compacted) (Kg/l)	1.48	_
6	Water Absorption(%)	0.26	_

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID	:	**CP-2020-06-25-56** **Date: 14-05-20**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura
Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010
Customer Reference	:	BBMP/EE/BTP/WO/189/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	12-05-20
Sample Type/ Size	:	20mm down size coarse aggregate
Reference to BIS codes	:	IS: 383:2016 (Specification for Coarse and fine Aggregates) IS: 2386 :1963(Part - 1,3,4) RA2011 IS 2386 Part 1: Particle Size and Shape IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption IS 2386 Part 4: Mechanical Properties
Date of test	:	12-05-20

SIEVE ANALYSIS (PARTICLE SIZE DISTRIBUTION) OF 20MM DOWN COARSE AGGREGATE:

Total weight taken : 5000 grams

Sample No.	Sieve No.	Weight Retained in gms	Cumulative Weight Retained in gms	% Cumulative Weight Retained	% Passing	Required as per IS 383:2016
1	40 mm	0	0	0	100	100
2	20 mm	297	297	5.9	94.1	90-100
3	10 mm	2643	2940	58.8	41.2	25-55
4	4.75 mm	1812	4752	95.0	5.0	0-10
5	Pan	248	5000	100	0	_

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

Format No: CP/TF/01

TEST REPORT ON COARSE AGGREGATES

Lab ID : **CP-2020-06-25-56** **Date: 14-05-20**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS:383-2016
1	Flakiness Index(%)	8.8	Combined Flakiness & Elongation Index Shall not Exceed 40% for Uncrushed & Crushed Aggregate
2	Elongation Index(%)	11.3	
3	Specific Gravity	2.62	_
4	Bulk Density(Loose) (Kg/l)	1.44	_
5	Bulk Density(Compacted) (Kg/l)	1.49	_
6	Water Absorption(%)	0.37	_
7	Aggregate crushing Value(%)	24.6	Max 30% for Aggregates to be used in concrete for wearing Surface, In case Aggregate Crushing Value Exceeds 30% then the test for ten percent fines should be conducted for Aggregates to be used in concrete other than for wearing Surface.
8	Aggregate Impact Value(%)	25.2	30% for Aggregates to be used in concrete for wearing Surface, 45% for Aggregates to be used in concrete other than for wearing Surface.

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

End of Report

Format No: CP/TF/01

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2020-06-25-56** **Date: 14-05-20**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 12-05-20

Sample Type : Fine Aggregate

Reference to BIS codes : IS 383 : 2016 (Specification for Coarse and fine Aggregates)
IS: 2386 :1963(Part - 1, 3) RA2012
IS 2386 Part 1: Particle Size and Shape
IS 2386 Part 3: Specific gravity, Density, Voids,Water Absorption

Date of test : 12-05-20

Total weight taken : 1000 grams

Sl.no	Sieve Size	Weight Retained (gms)	Cumulative Weight Retained (gms)	% Cumulative Weight Retained	% Passing	Requirement as per IS 383:2016			
						Grading Zone I	Grading Zone II	Grading Zone III	Grading Zone IV
1	10 mm	0	0	0.0	100.0	100	100	100	100
2	4.75 mm	27	27	2.7	97.3	90-100	90-100	90-100	95-100
3	2.36 mm	55	82	8.2	91.8	60-95	75-100	85-100	95-100
4	1.18 mm	239	321	32.1	67.9	30-70	55-90	75-100	90-100
5	600 micron	205	526	52.6	47.4	15-34	35-59	60-79	80-100
6	300 micron	203	729	72.9	27.1	5-20	8-30	12-40	15-50
7	150 micron	191	920	92.0	8.0	0-10	0-10	0-10	0-15
8	Pan	80	1000	100.0	0.0	---	---	---	---

Result :The tested Sample Conforms to Grading Zone II

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL PRO BANGALORE Sig..... Date.....

TEST REPORT OF FINE AGGREGATE

Lab ID : **CP-2020-06-25-56** **Date: 14-05-20**

PHYSICAL PROPERTIES

Sl.no	Tests	Result	Requirements as per IS 383:2016
1	Water Absorption(%)	1.5	–
2	Specific Gravity	2.59	–
3	Material finer than 75 micron(%)	6.9	Uncrushed fine Aggregate Max 3%, Crushed Fine aggregate Max 15%, Mixed Fine aggregate Max 12%, Manufactured Fine aggregate Max 10%

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST RESULTS OF STEEL

Lab ID : **CP-2020-06-25-56** **Date: 13-05-20**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 12-05-20

Sample Type : Sunvik

Reference to BIS codes : IS 1786-2008, IS:1608-2005(RA 2011), IS 1599-2012.

Date of test: : 12-05-20

Sl.No	Identification of sample	Grade of the sample	Diameter of the steel bar	Weight of the sample	Yield stress	Tensile strength	Elongation	Bend test	Rebend test
			(mm)	(kg/m)	(N/mm2)	(N/mm2)	(%)		
1	Sunvik	Fe500	8	0.391	512	652	20.0%	Satisfactory	Satisfactory
2	Sunvik	Fe500	10	0.616	528	672	20.0%	Satisfactory	Satisfactory
3	Sunvik	Fe500	12	0.888	544	668	20.0%	Satisfactory	Satisfactory

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP, Bangalore

CIVIL Pro Sig..... Date..... 97 BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

End of Report

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID : **CP-2020-06-25-56** **Date: 30-05-20**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 26-05-20

Sample Type /Size : Precast Cover Slab (100mm)

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete

Date of test : 26/05/2020

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	75.51	100.48	1.116	4477	80.9	18.1	16.8	21.0
2	Cover Slab-2	75.49	100.52	1.122	4475	82.3	18.4	17.1	21.4
3	Cover Slab-3	75.50	100.51	1.118	4476	81.5	18.2	16.9	21.2

Note:

The results pertain to the samples received and tested.
All information furnished by the Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP Bangalore - 97

CIVIL Pro Sig. Date BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF PRECAST COVER SLAB

Lab ID : **CP-2020-06-25-56** **Date: 30-05-20**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 26-05-20

Sample Type /Size : Precast Cover Slab (250mm)

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete

Date of test : 26/05/2020

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	(kg)	(Sq.mm)	(KN)	(N/mm^2)	(N/mm^2)	(N/mm^2)
1	Cover Slab-1	200.51	250.48	3.116	31570	240.9	7.6	7.1	8.9
2	Cover Slab-2	200.49	250.52	3.122	31564	242.3	7.7	7.1	8.9
3	Cover Slab-3	200.50	250.51	3.118	31567	241.5	7.7	7.1	8.9

Note:

The results pertain to the samples received and tested.
All information furnished by the Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE KERB STONE

Lab ID : **CP-2020-06-25-56** **Date: 05-06-20**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 01-06-20

Sample Type /Size : CC Kerb Stone/ 450*165*400mm

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete

Date of test : 01/06/2020

Sl. No.	Identification Mark	Diameter of the core	Height of the core	Weight of the core	Area	Failure Load	Core Compressive strength	Corrected Cylinder Compressive strength	Equivalent Cube Compressive strength
		(mm)	(mm)	Kg	(Sq.mm)	(KN)	(N/mm2)	(N/mm2)	(N/mm2)
1	A	100.01	165.51	2.864	7854	142.1	18.1	18.1	22.6
2	B	100.03	165.49	2.793	7857	145.2	18.5	18.5	23.1
3	C	100.01	165.50	2.815	7854	145.1	18.5	18.5	23.1

Note:

The results pertain to the samples received and tested.
All information furnished by the Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 25/05/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 20-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 25/05/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	18/05/2020	25/05/2020	151.58 X 151.51 X 149.28	22966	**8.771**	275.9	12.0	12.3
2	PCC	M15	18/05/2020	25/05/2020	151.08 X 149.04 X 149.56	22517	**8.144**	280.6	12.5	
3	PCC	M15	18/05/2020	25/05/2020	149.06 X 151.78 X 150.05	22625	**8.152**	282.2	12.5	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro
Sig.....
Date.....
BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 15/06/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 20-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 15/06/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	18/05/2020	15/06/2020	151.68 X 149.22 X 149.36	22633	**9.025**	403.0	17.8	17.4
2	PCC	M15	18/05/2020	15/06/2020	150.09 X 151.11 X 150.56	22680	**8.847**	386.5	17.0	
3	PCC	M15	18/05/2020	15/06/2020	150.56 X 151.72 X 149.54	22844	**8.668**	398.1	17.4	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro BANGALORE
Sig.....
Date.....

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 25/05/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 20-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 25/05/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	18/05/2020	25/05/2020	151.27 X 151.28 X 150.97	22884	**8.771**	279.0	12.2	12.3
2	PCC	M15	18/05/2020	25/05/2020	150.62 X 151.17 X 149.91	22770	**8.144**	288.1	12.7	
3	PCC	M15	18/05/2020	25/05/2020	149.35 X 150.57 X 149.59	22487	**8.152**	273.8	12.2	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 15/06/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 20-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 15/06/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	18/05/2020	15/06/2020	150.89 X 150.67 X 150.46	22735	**9.025**	405.6	17.8	17.9
2	PCC	M15	18/05/2020	15/06/2020	149.25 X 149.33 X 150.83	22288	**8.847**	398.2	17.9	
3	PCC	M15	18/05/2020	15/06/2020	151.26 X 150.20 X 151.07	22720	**8.668**	408.8	18.0	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 25/05/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 20-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 25/05/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	18/05/2020	25/05/2020	150.57 X 151.61 X 150.36	22828	**8.771**	292.0	12.8	12.7
2	PCC	M15	18/05/2020	25/05/2020	151.18 X 149.60 X 150.83	22617	**8.144**	291.9	12.9	
3	PCC	M15	18/05/2020	25/05/2020	150.00 X 150.99 X 149.51	22649	**8.152**	282.3	12.5	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 15/06/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 20-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 15/06/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	18/05/2020	15/06/2020	150.12 X 151.59 X 150.02	22757	**9.025**	388.7	17.1	17.4
2	PCC	M15	18/05/2020	15/06/2020	150.69 X 151.76 X 151.43	22869	**8.847**	401.3	17.5	
3	PCC	M15	18/05/2020	15/06/2020	150.47 X 150.53 X 150.48	22650	**8.668**	395.7	17.5	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division,
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 25/05/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 20-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 25/05/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	18/05/2020	25/05/2020	149.15 X 151.39 X 150.70	22580	**8.771**	274.7	12.2	12.4
2	PCC	M15	18/05/2020	25/05/2020	150.99 X 151.74 X 149.30	22911	**8.144**	284.0	12.4	
3	PCC	M15	18/05/2020	25/05/2020	150.18 X 150.58 X 150.63	22614	**8.152**	285.1	12.6	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 15/06/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 20-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 15/06/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	18/05/2020	15/06/2020	151.00 X 150.32 X 151.74	22700	**9.025**	404.8	17.8	17.5
2	PCC	M15	18/05/2020	15/06/2020	151.16 X 149.36 X 149.53	22578	**8.847**	388.8	17.2	
3	PCC	M15	18/05/2020	15/06/2020	150.77 X 150.25 X 151.70	22654	**8.668**	397.1	17.5	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro
Sig.....
Date.....
BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 26/05/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 26/05/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/05/2020	26/05/2020	150.82 X 151.47 X 150.82	22844	**8.771**	287.9	12.6	12.5
2	PCC	M15	19/05/2020	26/05/2020	151.33 X 149.78 X 151.65	22666	**8.144**	289.1	12.8	
3	PCC	M15	19/05/2020	26/05/2020	151.46 X 150.16 X 149.50	22744	**8.152**	279.3	12.3	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 16/06/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 16/06/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/05/2020	16/06/2020	149.68 X 151.55 X 151.22	22685	**9.025**	401.5	17.7	17.6
2	PCC	M15	19/05/2020	16/06/2020	150.25 X 149.12 X 150.80	22405	**8.847**	390.3	17.4	
3	PCC	M15	19/05/2020	16/06/2020	149.32 X 149.09 X 151.34	22263	**8.668**	391.0	17.6	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 26/05/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 26/05/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/05/2020	26/05/2020	149.36 X 151.73 X 151.86	22663	**8.771**	278.9	12.3	12.5
2	PCC	M15	19/05/2020	26/05/2020	150.18 X 151.39 X 150.26	22736	**8.144**	292.8	12.9	
3	PCC	M15	19/05/2020	26/05/2020	151.96 X 149.16 X 151.11	22665	**8.152**	282.0	12.4	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP, Bangalore-97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 16/06/2020

Lab ID	:	**CP-2020-06-25-56**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura
Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010
Customer's Reference	:	BBMP/EE/BTP/WO/189/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	21-05-20
Customer ID	:	PCC
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M15 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	16/06/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/05/2020	16/06/2020	151.09 X 149.68 X 149.50	22616	**9.025**	390.3	17.3	17.3
2	PCC	M15	19/05/2020	16/06/2020	149.57 X 149.71 X 149.33	22392	**8.847**	389.7	17.4	
3	PCC	M15	19/05/2020	16/06/2020	149.84 X 149.46 X 149.83	22395	**8.668**	387.0	17.3	

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

CIVIL Pro
Sig.....
Date.....
BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 26/05/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 26/05/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/05/2020	26/05/2020	151.87 X 151.61 X 150.10	23026	**8.771**	297.3	12.9	12.7
2	PCC	M15	19/05/2020	26/05/2020	150.10 X 150.63 X 150.20	22609	**8.144**	278.2	12.3	
3	PCC	M15	19/05/2020	26/05/2020	149.38 X 150.91 X 150.12	22543	**8.152**	292.2	13.0	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 16/06/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 21-05-20

Customer ID : PCC

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M15 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 16/06/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	PCC	M15	19/05/2020	16/06/2020	151.05 X 151.91 X 149.36	22946	**9.025**	412.7	18.0	17.8
2	PCC	M15	19/05/2020	16/06/2020	151.75 X 149.69 X 150.22	22715	**8.847**	400.7	17.6	
3	PCC	M15	19/05/2020	16/06/2020	149.18 X 151.72 X 151.84	22634	**8.668**	401.5	17.7	

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division. BBMP. Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 1/1
****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 28/05/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 23-05-20

Customer ID : Drain Bottom Slab Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 28/05/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	21/05/2020	28/05/2020	151.05 X 149.37 X 151.65	22562	**8.647**	409.3	18.1	18.3
2	Drain Bottom Slab Concrete	M20	21/05/2020	28/05/2020	150.67 X 151.81 X 149.59	22874	**8.558**	411.9	18.0	
3	Drain Bottom Slab Concrete	M20	21/05/2020	28/05/2020	151.39 X 151.11 X 150.51	22876	**8.491**	427.7	18.7	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Date: 18/06/2020

Lab ID	:	**CP-2020-06-25-56**
Customer	:	Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.
Address	:	Vidyaranyapura Sub Division, BBMP, Bangalore.
Project Name	:	Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura
Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010
Customer's Reference	:	BBMP/EE/BTP/WO/189/2019-20
Source of Sample	:	Sample supplied by Agency
Sample Condition	:	Satisfactory
Date of Receipt	:	23-05-20
Customer ID	:	Drain Bottom Slab Concrete
Sample Type /Size	:	150X150X150 mm
Sample grade/Age	:	M20 / 28 Days Compressive Strength
Reference to BIS codes	:	IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5
Date of test	:	18/06/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	21/05/2020	18/06/2020	151.02 X 150.92 X 149.56	22792	**8.536**	540.8	23.7	23.2
2	Drain Bottom Slab Concrete	M20	21/05/2020	18/06/2020	151.33 X 151.63 X 150.89	22947	**8.614**	517.7	22.6	
3	Drain Bottom Slab Concrete	M20	21/05/2020	18/06/2020	150.31 X 151.67 X 149.97	22798	**8.097**	528.5	23.2	

Note:
The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

CIVIL Pro Sig. Date. BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 28/05/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 23-05-20

Customer ID : Drain Bottom Slab Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 7 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 28/05/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	21/05/2020	28/05/2020	151.06 X 149.05 X 150.82	22516	**8.647**	427.5	19.0	18.8
2	Drain Bottom Slab Concrete	M20	21/05/2020	28/05/2020	149.17 X 151.00 X 149.46	22524	**8.558**	415.5	18.4	
3	Drain Bottom Slab Concrete	M20	21/05/2020	28/05/2020	150.72 X 149.47 X 149.52	22529	**8.491**	427.8	19.0	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

Format No: CP/TF/01

TEST REPORT OF CEMENT CONCRETE CUBES

Lab ID : **CP-2020-06-25-56** **Date: 18/06/2020**

Customer : Assistant Executive Engineer, Vidyaranyapura Sub Division, BBMP, Bangalore.

Address : Vidyaranyapura Sub Division, BBMP, Bangalore.

Project Name : Construction of RCC Drains Roads and Other Development Works in Thindlu Colony Old Village And Surrounding Area in Ward No 9 Vidyaranyapura

Agency : Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010

Customer's Reference : BBMP/EE/BTP/WO/189/2019-20

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 23-05-20

Customer ID : Drain Bottom Slab Concrete

Sample Type /Size : 150X150X150 mm

Sample grade/Age : M20 / 28 Days Compressive Strength

Reference to BIS codes : IS: 516 - 1959 Methods of Tests for Strength of Concrete Cl.5

Date of test : 18/06/2020

Sl. No.	Identification Mark	Grade of concrete	Date of Casting	Date of Testing	Dimension of the Specimen (mm)	Cross sectional area (Sq.mm)	Weight of the sample (kg)	Failure Load (KN)	Compressive strength (N/mm^2)	Average Compressive Strength (N/mm^2)
1	Drain Bottom Slab Concrete	M20	21/05/2020	18/06/2020	150.52 X 151.29 X 151.06	22772	**8.536**	526.7	23.1	23.1
2	Drain Bottom Slab Concrete	M20	21/05/2020	18/06/2020	150.00 X 150.57 X 151.15	22586	**8.614**	514.8	22.8	
3	Drain Bottom Slab Concrete	M20	21/05/2020	18/06/2020	149.48 X 149.62 X 149.38	22365	**8.097**	520.3	23.3	

Note:

The results pertain to the samples received and tested.
All information furnished by Customer/Representative
Any correction in the report will make this report invalid
This report without prior written approval should not be reproduced or published in full or part.
Samples will be disposed after 90 days from the date of issue of test certificate

Assistant Executive Engineer Vidyaranyapura Sub Division BBMP, Bangalore - 97

CIVIL Pro Sig..... Date..... BANGALORE

FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

****End of Report****

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL | GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |